Name of Work:Comprehensive Development of Roads and Drains At Adhitiya nagara Chikkabettahalli, Jyothinagara Munishamappa Layout and Judicial Layout in Ward no-03 and 04 of Yelahanka Division(package-05)

EMB

"SECOND AND PART BILL"

Name of Work:Comprehensive Development of Roads and Drains At Adhitiya nagara Chikkabettahalli, Jyothinagara Munishamappa Layout and Judicial Layout in Ward no-03 and 04 of Yelahanka Division(package-05)

PRE-MEASUREMENT SHEETS

"SECOND AND PART BILL"

Name of Work:Comprehensive Development of Roads and Drains At Adhitiya nagara Chikkabettahalli, Jyothinagara Munishamappa Layout and Judicial Layout in Ward no-03 and 04 of Yelahanka Division(package-05)

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit
5	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications							
	CC Drain							
	Jyothinagara							
	2nd Main Rd							
	Ch:0.00m to 30.00m	RHS	1	30.00	1.10	1.10	36.30	
	Ch:30.00m to 42.50m	RHS	1	12.50	1.10	1.10	15.13	
	Ch:42.50m to 44.90m	RHS	1	2.40	1.10	1.10	2.90	
	Ch:44.90m to 46.10m	RHS	1	1.20	1.10	1.10	1.45	
	Ch:46.10m to 58.10m	RHS	1	12.00	1.10	1.10	14.52	
	Ch:58.10m to 76.70m	RHS	1	18.60	1.10	1.10	22.51	
	Ch:76.70m to 95.00m	RHS	1	18.30	1.10	1.10	22.14	
	Ch:95.00m to 114.00m	RHS	1	19.00	1.10	1.10	22.99	
	Ch:114.00m to 144.00m	RHS	1	30.00	1.10	1.10	36.30	
	Ch:144.00m to 154.60m	RHS	1	10.60	1.10	1.10	12.83	
	Ch:154.60m to 165.00m	RHS	1	10.40	1.10	1.10	12.58	
	Ch:165.00m to 195.00m	RHS	1	30.00	1.10	1.10	36.30	
	Ch:195.00m to 201.40m	RHS	1	6.40	1.10	1.10	7.74	
	LHS(From Dead End)							
	Ch:0.00m to 30.00m	LHS	1	30.00	1.10	1.10	36.30	
	Ch:30.00m to 52.30m	LHS	1	22.30	1.10	1.10	26.98	
	Ch:52.30m to 79.40m	LHS	1	27.10	1.10	1.10	32.79	
	Ch:79.40m to 88.80m	LHS	1	9.40	1.10	1.10	11.37	
	Ch:88.80m to 116.80m	LHS	1	28.00	1.10	1.10	33.88	
	Ch:116.80m to 146.80m	LHS	1	30.00	1.10	1.10	36.30	
	Ch:146.80m to 176.80m	LHS	1	30.00	1.10	1.10	36.30	
	Ch:176.80m to 206.80m	LHS	1	30.00	1.10	1.10	36.30	
	Ch:206.80m to 236.80m	LHS	1	30.00	1.10	1.10	36.30	
	3rd Main Rd							
	RHS							
	Ch:0.00m to 8.00m	RHS	1	8.00	1.10	1.10	9.68	
	Ch:8.00m to 32.00m	RHS	1	24.00	1.10	1.10	29.04	
	Ch:32.00m to 40.00m	RHS	1	8.00	1.10	1.10	9.68	
	Ch:40.00m to 49.80m	RHS	1	9.80	1.10	1.10	11.86	
	Ch:49.80m to 58.80m	RHS	1	9.00	1.10	1.10	10.89	
	Ch:58.80m to 61.20m	RHS	1	2.40	1.10	1.10	2.90	
	Ch:61.20m to 68.00m	RHS	1	6.80	1.10	1.10	8.23	
	Ch:68.00m to 77.30m	RHS	1	9.30	1.10	1.10	11.25	

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 040

Asst. Engineer

Asst. Exec. Engineer,

em No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit
	Ch:204.50m to 234.50m	LHS	1	30.00	1.10	1.20	39.60	
	Ch:234.50m to 264.50m	LHS	1	30.00	1.10	1.20	39.60	
	Ch:264.50m to 294.50m	LHS	1	30.00	1.10	1.20	39.60	
	Ch:294.50m to 299.50m	LHS	1	5.00	1.10	1.20	6.60	
	Culvert							
	3rd Main rd LHS		1	8.40	1.40	1.10	12.94	
	10th Main Rd							
			1	5.50	1.40	1.10	8.47	
			1	5.40	1.40	1.10	8.32	
						Present Qty	**1651.39**	**Cum**
						Qty Paid in 1st And Part Bill	**2085.96**	**Cum**
						Total Qty	**3737.35**	**Cum**
						Deduct Qty Paid in 1st And Part Bill	**2085.96**	**Cum**
						Present Qty In 2nd Bill	**1651.39**	**Cum**

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಮುಖ್ಯಮಂತ್ರಿ ಉಪನಗರ ಯೋಜನೆ ಉಪವಿಭಾಗ
ಕೆ.ಆರ್.ಪುರಂ, ಬೆಂಗಳೂರು-36

ntractor

SOCIUS ENGG. TECH PVT. LTD. Bangaluru 560 [illegible]

Asst. Engineer

Asst. Exec. Engineer,

Name of Work:Comprehensive Development of Roads and Drains At Adhitiya nagara Chikkabettahalli, Jyothinagara Munishamappa Layout and Judicial Layout in Ward no-03 and 04 of Yelahanka Division(package-05)

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit
10	KSRB 4-1.2 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications							
	CC Drain							
	Jyothinagara							
	2nd Main Rd							
	Ch:0.00m to 30.00m	RHS	1	30.00	1.10	0.15	4.95	
	Ch:30.00m to 42.50m	RHS	1	12.50	1.10	0.15	2.06	
	Ch:42.50m to 44.90m	RHS	1	2.40	1.10	0.15	0.40	
	Ch:44.90m to 46.10m	RHS	1	1.20	1.10	0.15	0.20	
	Ch:46.10m to 58.10m	RHS	1	12.00	1.10	0.15	1.98	
	Ch:58.10m to 76.70m	RHS	1	18.60	1.10	0.15	3.07	
	Ch:76.70m to 95.00m	RHS	1	18.30	1.10	0.15	3.02	
	Ch:95.00m to 114.00m	RHS	1	19.00	1.10	0.15	3.14	
	Ch:114.00m to 144.00m	RHS	1	30.00	1.10	0.15	4.95	
	Ch:144.00m to 154.60m	RHS	1	10.60	1.10	0.15	1.75	
	Ch:154.60m to 165.00m	RHS	1	10.40	1.10	0.15	1.72	
	Ch:165.00m to 195.00m	RHS	1	30.00	1.10	0.15	4.95	
	Ch:195.00m to 201.40m	RHS	1	6.40	1.10	0.15	1.06	
	LHS(From Dead End)							
	Ch:0.00m to 30.00m	LHS	1	30.00	1.10	0.15	4.95	
	Ch:30.00m to 52.30m	LHS	1	22.30	1.10	0.15	3.68	
	Ch:52.30m to 79.40m	LHS	1	27.10	1.10	0.15	4.47	
	Ch:79.40m to 88.80m	LHS	1	9.40	1.10	0.15		
	Ch:88.80m to 116.80m	LHS	1	28.00	1.10	0.15		
	Ch:116.80m to 146.80m	LHS	1	30.00	1.10	0.15		
	Ch:146.80m to 176.80m	LHS	1	30.00	1.10	0.15	4.95	
	Ch:176.80m to 206.80m	LHS	1	30.00	1.10	0.15	4.95	
	Ch:206.80m to 236.80m	LHS	1	30.00	1.10	0.15	4.95	
	3rd Main Rd							
	RHS							
	Ch:0.00m to 8.00m	RHS	1	8.00	1.10	0.15	1.32	
	Ch:8.00m to 32.00m	RHS	1	24.00	1.10	0.15	3.96	
	Ch:32.00m to 40.00m	RHS	1	8.00	1.10	0.15	1.32	
	Ch:40.00m to 49.80m	RHS	1	9.80	1.10	0.15	1.62	
	Ch:49.80m to 58.80m	RHS	1	9.00	1.10	0.15	1.49	
	Ch:58.80m to 61.20m	RHS	1	2.40	1.10	0.15	0.40	
	Ch:61.20m to 68.00m	RHS	1	6.80	1.10	0.15	1.12	

ntractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru Consultant

Asst. Engineer

Asst. Exec. Engineer,

em Jo	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit
	10th Cross Rd(Right Side)							
	Ch:0.00m to 30.00m	RHS	1	30.00	0.20	0.10	0.60	
	Ch:30.00m to 50.00m	RHS	1	20.00	0.20	0.10	0.40	
	12th Cross Rd							
	Ch:0.00m to 30.00m	RHS	1	30.00	0.20	0.10	0.60	
	Ch:30.00m to 60.00m	RHS	1	30.00	0.20	0.10	0.60	
	Ch:60.00m to 89.40m	RHS	1	29.40	0.20	0.10	0.59	
	Ch:0.00m to 30.00m	LHS	1	30.00	0.20	0.10	0.60	
	Ch:30.00m to 60.00m	LHS	1	30.00	0.20	0.10	0.60	
	Ch:60.00m to 64.00m	LHS	1	4.00	0.20	0.10	0.08	
						Present Qty	**228.92**	**Cum**
						Qty Paid in 1st And Part Bill	**28.08**	**Cum**
						Total Qty	**257.00**	**Cum**
						Deduct Qty Paid in 1st And Part Bill	**28.08**	**Cum**
						Present Qty In 2nd Bill	**228.92**	**Cum**

ಪುಲಕೇಶಿನಗರ ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ ಬಿಬಿಎಂಪಿ ಪೂರ್ವ ವಲಯ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಛೇರಿ ಕಾವೇರಿ ಭವನ, ಬೆಂಗಳೂರು-09

Director

SOCIUS ENGG. TECH PVT. LTD. Bangaluru 560 010 Consultant

Asst. Engineer

Asst. Exec. Engineer,

Name of Work:Comprehensive Development of Roads and Drains At Adhitiya nagara Chikkabettahalli, Jyothinagara Munishamappa Layout and Judicial Layout in Ward no-03 and 04 of Yelahanka Division(package-05)

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit
11	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200. including cost of materials, labour, HOM complete as per specifications							
	CC Drain Raft							
	Jyothinagara							
	2nd Main Rd							
	Ch:0.00m to 30.00m	RHS	1	30.00	0.90	0.15	4.05	
	Ch:30.00m to 42.50m	RHS	1	12.50	0.90	0.15	1.69	
	Ch:42.50m to 44.90m	RHS	1	2.40	0.90	0.15	0.32	
	Ch:44.90m to 46.10m	RHS	1	1.20	0.90	0.15	0.16	
	Ch:46.10m to 58.10m	RHS	1	12.00	0.90	0.15	1.62	
	Ch:58.10m to 76.70m	RHS	1	18.60	0.90	0.15	2.51	
	Ch:76.70m to 95.00m	RHS	1	18.30	0.90	0.15	2.47	
	Ch:95.00m to 114.00m	RHS	1	19.00	0.90	0.15	2.57	
	Ch:114.00m to 144.00m	RHS	1	30.00	0.90	0.15	4.05	
	Ch:144.00m to 154.60m	RHS	1	10.60	0.90	0.15	1.43	
	Ch:154.60m to 165.00m	RHS	1	10.40	0.90	0.15	1.40	
	Ch:165.00m to 195.00m	RHS	1	30.00	0.90	0.15	4.05	
	Ch:195.00m to 201.40m	RHS	1	6.40	0.90	0.15	0.86	
	LHS(From Dead End)							
	Ch:0.00m to 30.00m	LHS	1	30.00	0.90	0.15	4.05	
	Ch:30.00m to 52.30m	LHS	1	22.30	0.90	0.15	3.01	
	Ch:52.30m to 79.40m	LHS	1	27.10	0.90	0.15	3.66	
	Ch:79.40m to 88.80m	LHS	1	9.40	0.90	0.15		
	Ch:88.80m to 116.80m	LHS	1	28.00	0.90	0.15		
	Ch:116.80m to 146.80m	LHS	1	30.00	0.90	0.15		
	Ch:146.80m to 176.80m	LHS	1	30.00	0.90	0.15	4.05	
	Ch:176.80m to 206.80m	LHS	1	30.00	0.90	0.15	4.05	
	Ch:206.80m to 236.80m	LHS	1	30.00	0.90	0.15	4.05	
	3rd Main Rd							
	RHS							
	Ch:0.00m to 8.00m	RHS	1	8.00	0.90	0.15	1.08	
	Ch:8.00m to 32.00m	RHS	1	24.00	0.90	0.15	3.24	
	Ch:32.00m to 40.00m	RHS	1	8.00	0.90	0.15	1.08	
	Ch:40.00m to 49.80m	RHS	1	9.80	0.90	0.15	1.32	
	Ch:49.80m to 58.80m	RHS	1	9.00	0.90	0.15	1.22	

Director

SOCIUS ENGG. TECH PVT. LTD. Bangaluru

Consultant

Asst. Engineer

Asst. Exec. Engineer,

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit
	Ch:150.00m to 180.00m	LHS	2	30.00	0.15	1.20	10.80	
	Ch:180.00m to 204.50m	LHS	2	24.50	0.15	0.90	6.62	
	Ch:204.50m to 234.50m	LHS	2	30.00	0.15	0.90	8.10	
	Ch:234.50m to 264.50m	LHS	2	30.00	0.15	0.80	7.20	
	Ch:264.50m to 294.50m	LHS	2	30.00	0.15	0.75	6.75	
	Ch:294.50m to 299.50m	LHS	2	5.00	0.15	0.90	1.35	
	Culvert Raft							
	3rd Main rd LHS		1	8.40	1.20	0.20	2.02	
	10th Main Rd							
			1	5.50	1.20	0.20	1.32	
			1	5.40	1.20	0.20	1.30	
	Culvert Wall							
	3rd Main rd LHS		2	8.40	0.23	0.60	2.32	
	10th Main Rd							
			2	5.50	0.23	0.75	1.90	
			2	5.40	0.23	0.75	1.86	
						Present Qty	**454.24**	**Cum**
						Qty Paid in 1st And Part Bill	**53.56**	**Cum**
						Total Qty	**507.80**	**Cum**
						Deduct Qty Paid in 1st And Part Bill	**53.56**	**Cum**
						Present Qty In 2nd Bill	**454.24**	**Cum**

ಸಹಾಯಕ ಅಭಿಯಂತರರು ಮತ್ತು ಉಪವಿಭಾಗ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru Consultant

Asst. Engineer

Asst. Exec. Engineer,

Name of Work: Comprehensive Development of Roads and Drains At Adhitiya nagara Chikkabettahalli, Jyothinagara Munishamappa Layout and Judicial Layout in Ward no-03 and 04 of

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
12	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications.						
	RCC Drain						
	Jyothinagara						
	2nd Main Rd						
	Total Drain Length=201.40m						
	Main Bar 10mm dia @120mm c/c						
	d=0.61kg/m						
	Distrubution Bar 10mm dia @150mm c/c						
	d=0.61kg/m						
	No of U Bars=1678.00	1678	2.15		0.61	2200.70	
	No of distrubution Bars=14	14	201.40		0.61	1719.96	
	LHS(From Dead End)						
	Total Drain Length=236.80m						
	Main Bar 10mm dia @120mm c/c						
	d=0.61kg/m						
	Distrubution Bar 10mm dia @150mm c/c						
	d=0.61kg/m						
	No of U Bars=1973	1973	2.15		0.61	2587.59	
	No of distrubution Bars=14	14	236.80		0.61	2022.27	
	3rd Main Rd						
	RHS						
	Total Drain Length=140.00m						
	Main Bar 10mm dia @185mm c/c						
	d=0.61kg/m						
	Distrubution Bar 10mm dia @180mm c/c						
	d=0.61kg/m						
	No of U Bars=1166	1166	2.15		0.61	1529.21	
	No of distrubution Bars=14	14	140.00		0.61	1195.60	
	LHS(From Dead End)						
	Total Drain Length=65.10m						
	Main Bar 10mm dia @120mm c/c						
	d=0.61kg/m						
	Distrubution Bar 10mm dia @150mm c/c						
	d=0.61kg/m						
	No of U Bars=542	542	2.15		0.61	710.83	
	No of distrubution Bars=14	14	65.10		0.61	555.95	

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010 Consultant

Asst. Engineer

Asst. Exec. Engineer

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
					Present Qty	**27.58**	**Tn**
					Qty Paid in 1st And Part Bill	**3.22**	**Tn**
					Total Qty	**30.80**	**Tn**
					Deduct Qty Paid in 1st And Part Bill	**3.22**	**Tn**
					Present Qty In 2nd Bill	**27.58**	**Tn**

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ.
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬ.ಬ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru Consultant

Asst. Engineer

Asst. Exec. Engineer

Name of Work:Comprehensive Development of Roads and Drains At Adhitiya nagara Chikkabettahalli, Jyothinagara Munishamappa Layout and Judicial Layout in Ward no-03 and 04 of Yelahanka Division(package-05)

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
18	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications.						
	Asphalt Road						
	Jyothi Nagara						
	2nd Main Rd						
	Ch:0.00m to 30.00m	1	30.00	(5.40 + 5.40)/2	0.50	81.00	
	Ch:30.00m to 60.00m	1	30.00	(5.40 + 5.60)/2	0.50	82.50	
	Ch:60.00m to 90.00m	1	30.00	(5.60 + 5.30)/2	0.50	81.75	
	Ch:90.00m to 120.00m	1	30.00	(5.30 + 5.00)/2	0.50	77.25	
	Ch:120.00m to 150.00m	1	30.00	(5.00 + 5.40)/2	0.50	78.00	
	Continued						
	Ch:150.00m to 164.50m	1	14.50	(6.70 + 6.15)/2	0.50	46.58	
	Continued						
	Ch:164.50m to 194.50m	1	30.00	(5.40 + 5.50)/2	0.50	81.75	
	Ch:194.50m to 224.50m	1	30.00	(5.50 + 5.30)/2	0.50		
	Ch:224.50m to 254.50m	1	30.00	(5.30 + 5.30)/2	0.50	79.50	
	Ch:254.50m to 284.50m	1	30.00	(5.30 + 5.60)/2	0.50	81.75	
	Ch:284.50m to 314.50m	1	30.00	(5.60 + 5.80)/2	0.50	85.50	
	Ch:314.50m to 317.50m	1	3.00	(5.80 + 5.75)/2	0.50	8.66	
	3rd Main Rd From End						
	Ch:0.00m to 30.00m	1	30.00	(7.10 + 6.70)/2	0.50	103.50	
	Ch:30.00m to 60.00m	1	30.00	(6.70 + 6.50)/2	0.50	99.00	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಸಂಖ್ಯೆ-
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-

Contractor

SUCCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010 Consultant

Asst. Engineer

Asst. Exec. Engineer,

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	Present Qty					**2436.28**	**Cum**
	Qty Paid in 1st And Part Bill					**999.09**	**Cum**
	Total Qty					**3435.37**	**Cum**
	Deduct Qty Paid in 1st And Part Bill					**999.09**	**Cum**
	Present Qty In 2nd Bill					**2436.28**	**Cum**

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bangaluru Consultant

Asst. Engineer

Asst. Exec. Engineer

Name of Work:Comprehensive Development of Roads and Drains At Adhitiya nagara Chikkabettahalli, Jyothinagara Munishamappa Layout and Judicial Layout in Ward no-03 and 04 of Yelahanka Division(package-05)

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
19	KSRRB 300-58. Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications.						
	Asphalt Road						
	Jyothi Nagara						
	2nd Main Rd						
	Ch:0.00m to 30.00m	1	30.00	(5.40 + 5.40)/2		162.00	
	Ch:30.00m to 60.00m	1	30.00	(5.40 + 5.60)/2		165.00	
	Ch:60.00m to 90.00m	1	30.00	(5.60 + 5.30)/2		163.50	
	Ch:90.00m to 120.00m	1	30.00	(5.30 + 5.00)/2		154.50	
	Ch:120.00m to 150.00m	1	30.00	(5.00 + 5.40)/2		156.00	
	Continued						
	Ch:150.00m to 164.50m	1	14.50	(6.70 + 6.15)/2		93.16	
	Continued						
	Ch:164.50m to 194.50m	1	30.00	(5.40 + 5.50)/2		163.50	
	Ch:194.50m to 224.50m	1	30.00	(5.50 + 5.30)/2		162.00	
	Ch:224.50m to 254.50m	1	30.00	(5.30 + 5.30)/2		169.00	
	Ch:254.50m to 284.50m	1	30.00	(5.30 + 5.60)/2		165.50	
	Ch:284.50m to 314.50m	1	30.00	(5.60 + 5.80)/2		171.00	
	Ch:314.50m to 317.50m	1	3.00	(5.80 + 5.75)/2		17.33	
	3rd Main Rd From End						
	Ch:0.00m to 30.00m	1	30.00	(7.10 + 6.70)/2		207.00	
	Ch:30.00m to 60.00m	1	30.00	(6.70 + 6.50)/2		198.00	
	Ch:60.00m to 90.00m	1	30.00	(6.50 + 6.35)/2		192.75	
	Ch:90.00m to 120.00m	1	30.00	(6.35 + 6.60)/2		194.25	

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru

Asst. Engineer

Asst. Exec. Engineer,

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	Ch:120.00m to 131.00m	1	11.00	6.60 + 6.90 / 2		74.25	
	Continued						
	Ch:131.00m to 140.00m	1	9.00	6.00 + 6.00 / 2		54.00	
	Continued						
	Ch:140.00m to 170.00m	1	30.00	6.70 + 5.30 / 2		180.00	
	Ch:170.00m to 200.00m	1	30.00	5.30 + 5.70 / 2		165.00	
	Ch:200.00m to 230.00m	1	30.00	5.70 + 5.50 / 2		168.00	
	Ch:230.00m to 260.00m	1	30.00	5.50 + 5.30 / 2		162.00	
	Ch:260.00m to 290.00m	1	30.00	5.30 + 4.80 / 2		151.50	
	Ch:290.00m to 320.00m	1	30.00	4.80 + 5.40 / 2		153.00	
	Ch:320.00m to 338.50m	1	18.50	5.40 + 5.00 / 2		96.20	
	Sri Vaikantadhaman House Rd From End						
	Ch:0.00m to 30.00m	1	30.00	5.20 + 5.60 / 2			
	Ch:30.00m to 33.10m	1	3.10	5.60 + 5.60 / 2		17.36	
	Ambabhavani Nagara						
	3rd Main Rd						
	Ch:0.00m to 30.00m	1	30.00	5.70 + 5.30 / 2		165.00	
	Ch:30.00m to 60.00m	1	30.00	5.30 + 5.30 / 2		159.00	
	Ch:60.00m to 90.00m	1	30.00	5.30 + 5.80 / 2		166.50	
	Ch:90.00m to 120.00m	1	30.00	5.80 + 5.90 / 2		175.50	
	Ch:120.00m to 150.00m	1	30.00	5.90 + 5.90 / 2		177.00	
	Ch:150.00m to 172.10m	1	22.10	5.90 + 5.30 / 2		123.76	
					Present Qty	**4872.56**	**Sqm**
					Qty Paid in 1st And Part Bill	**549.00**	**Sqm**
					Total Qty	**5421.56**	**Sqm**
					Deduct Qty Paid in 1st And Part Bill	**549.00**	**Sqm**
					Present Qty In 2nd Bill	**4872.56**	**Sqm**

Contractor

SIGMUS ENGG. TECH PVT. LTD. Bangaluru Cordial 010

Asst. Engineer

Asst. Exec. Engineer,

Name of Work:Comprehensive Development of Roads and Drains At Adhitiya nagara Chikkabettahalli, Jyothinagara Munishamappa Layout and Judicial Layout in Ward no-03 and 04 of Yelahanka Division(package-05)

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
21	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per						
	Asphalt Road						
	Jyothi Nagara						
	2nd Main Rd						
	Ch:0.00m to 30.00m	1	30.00	(5.40 + 5.40)/2	0.23	37.26	
	Ch:30.00m to 60.00m	1	30.00	(5.40 + 5.60)/2	0.23	37.95	
	Ch:60.00m to 90.00m	1	30.00	(5.60 + 5.30)/2	0.23	37.61	
	Ch:90.00m to 120.00m	1	30.00	(5.30 + 5.00)/2	0.23	35.54	
	Ch:120.00m to 150.00m	1	30.00	(5.00 + 5.40)/2	0.23	35.88	
	Continued						
	Ch:150.00m to 164.50m	1	14.50	(6.70 + 6.15)/2	0.23	21.43	
	Continued						
	Ch:164.50m to 194.50m	1	30.00	(5.40 + 5.50)/2	0.23	37.61	
	Ch:194.50m to 224.50m	1	30.00	(5.50 + 5.30)/2	0.23	37.26	
	Ch:224.50m to 254.50m	1	30.00	(5.30 + 5.30)/2	0.23	36.57	
	Ch:254.50m to 284.50m	1	30.00	(5.30 + 5.60)/2	0.23	37.61	
	Ch:284.50m to 314.50m	1	30.00	(5.60 + 5.80)/2	0.23	39.33	
	Ch:314.50m to 317.50m	1	3.00	(5.80 + 5.75)/2	0.23	3.98	
	3rd Main Rd From End						
	Ch:0.00m to 30.00m	1	30.00	(7.10 + 6.70)/2	0.23	47.61	
	Ch:30.00m to 60.00m	1	30.00	(6.70 + 6.50)/2	0.23	45.54	

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010 Consultant

Asst. Engineer

Asst. Exec. Engineer,

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
					Present Qty	1120.69	Cum
					Qty Paid in 1st And Part Bill	304.58	Cum
					Total Qty	1425.27	Cum
					Deduct Qty Paid in 1st And Part Bill	304.58	Cum
					Present Qty In 2nd Bill	1120.69	Cum

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru

Asst. Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತ
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೫೬೦

Asst. Exec. Engineer,

Name of Work : Comprehensive Development of Roads and Drains At Adtiya Nagara Chikbettahalli , Jyothinagara Munishamappa Layout and Judicial Layout in Ward no-03 and 04 of Yelahanka Division(Package-05)

Detailed Measurements

Measurement Recorded On: 14.02.2022

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
23	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 505 of MORTH V revisionusing 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30						
	Asphalt Road						
	Jyothi Nagara						
	2nd Main Rd						
	Ch:0.00m to 30.00m	1	30.00	(5.40 + 5.40)/2	0.05	8.10	
	Ch:30.00m to 60.00m	1	30.00	(5.40 + 5.60)/2	0.05	8.25	
	Ch:60.00m to 90.00m	1	30.00	(5.60 + 5.30)/2	0.05	8.18	
	Ch:90.00m to 120.00m	1	30.00	(5.30 + 5.00)/2	0.05	7.73	
	Ch:120.00m to 150.00m	1	30.00	(5.00 + 5.40)/2	0.05	7.80	
	Continued						
	Ch:150.00m to 164.50m	1	14.50	(6.70 + 6.15)/2	0.05	4.66	
	Continued						
	Ch:164.50m to 194.50m	1	30.00	(5.40 + 5.50)/2	0.05	8.18	
	Ch:194.50m to 224.50m	1	30.00	(5.50 + 5.30)/2	0.05	8.10	
	Ch:224.50m to 254.50m	1	30.00	(5.30 + 5.30)/2	0.05	8.00	
	Ch:254.50m to 284.50m	1	30.00	(5.30 + 5.60)/2	0.05	8.18	
	Ch:284.50m to 314.50m	1	30.00	(5.60 + 5.80)/2	0.05	8.58	
	Ch:314.50m to 317.50m	1	3.00	(5.80 + 5.75)/2	0.05	0.87	
	3rd Main Rd From End						
	Ch:0.00m to 30.00m	1	30.00	(7.10 + 6.70)/2	0.05	10.35	
	Ch:30.00m to 60.00m	1	30.00	(6.70 + 6.50)/2	0.05	9.90	

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru Consultant 560 010

Asst. Engineer

Asst. Exec. Engineer,

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
					Total Qty	1271.15	Cum
					Deduct Qty Paid in 1st And Part Bill	1027.52	Cum
					Present Qty In 2nd Bill	243.63	Cum

Contractor

SOCIUS ENGG TECH PVT. LTD. Bangaluru Consultant

Asst. Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ Engineer,
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Name of Work : Comprehensive Development of Roads and Drains At Adtiya Nagara Chikbettahalli , Jyothinagara Munishamappa Layout and Judicial Layout in Ward no-03 and 04 of Yelahanka Division(Package-05)

Detailed Measurements

Measurement Recorded On: 16.02.2022

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
25	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications.						
	Asphalt Road						
	Jyothi Nagara						
	2nd Main Rd						
	Ch:0.00m to 30.00m	1	30.00	(5.40 + 5.40)/2		162.00	
	Ch:30.00m to 60.00m	1	30.00	(5.40 + 5.60)/2		165.00	
	Ch:60.00m to 90.00m	1	30.00	(5.60 + 5.30)/2		163.50	
	Ch:90.00m to 120.00m	1	30.00	(5.30 + 5.00)/2		154.50	
	Ch:120.00m to 150.00m	1	30.00	(5.00 + 5.40)/2		156.00	
	Continued						
	Ch:150.00m to 164.50m	1	14.50	(6.70 + 6.15)/2		93.16	
	Continued						
	Ch:164.50m to 194.50m	1	30.00	(5.40 + 5.50)/2		163.50	
	Ch:194.50m to 224.50m	1	30.00	(5.50 + 5.30)/2		162.00	
	Ch:224.50m to 254.50m	1	30.00	(5.30 + 5.30)/2		159.00	
	Ch:254.50m to 284.50m	1	30.00	(5.30 + 5.60)/2		165.00	
	Ch:284.50m to 314.50m	1	30.00	(5.60 + 5.80)/2		171.00	
	Ch:314.50m to 317.50m	1	3.00	(5.80 + 5.75)/2		17.33	
	3rd Main Rd From End						
	Ch:0.00m to 30.00m	1	30.00	(7.10 + 6.70)/2		207.00	
	Ch:30.00m to 60.00m	1	30.00	(6.70 + 6.50)/2		198.00	
	Ch:60.00m to 90.00m	1	30.00	(6.50 + 6.35)/2		192.75	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ನಿವಾಸಗರ ಉಪವಿಭಾಗ
ಜಾ.ವಿ.ಪ ನಿ. ಬೆಂಗಳೂರು-10

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bangaluru 560 010 Consultant

Asst. Engineer

Asst. Exec. Engineer,

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	Ch:90.00m to 120.00m	1	30.00	(6.35 + 6.60)/2		194.25	
	Ch:120.00m to 131.00m	1	11.00	(6.60 + 6.90)/2		74.25	
	Continued						
	Ch:131.00m to 140.00m	1	9.00	(6.00 + 6.00)/2		54.00	
	Continued						
	Ch:140.00m to 170.00m	1	30.00	(6.70 + 5.30)/2		180.00	
	Ch:170.00m to 200.00m	1	30.00	(5.30 + 5.70)/2		165.00	
	Ch:200.00m to 230.00m	1	30.00	(5.70 + 5.50)/2		168.00	
	Ch:230.00m to 260.00m	1	30.00	(5.50 + 5.30)/2		162.00	
	Ch:260.00m to 290.00m	1	30.00	(5.30 + 4.80)/2		151.50	
	Ch:290.00m to 320.00m	1	30.00	(4.80 + 5.40)/2		153.00	
	Ch:320.00m to 338.50m	1	18.50	(5.40 + 5.00)/2		96.20	
	Sri Vaikantadhaman House Rd From End						
	Ch:0.00m to 30.00m	1	30.00	(5.20 + 5.60)/2		162.00	
	Ch:30.00m to 33.10m	1	3.10	(5.60 + 5.60)/2		17.36	
	Ambabhavani Nagara						
	3rd Main Rd						
	Ch:0.00m to 30.00m	1	30.00	(5.70 + 5.30)/2		165.00	
	Ch:30.00m to 60.00m	1	30.00	(5.30 + 5.30)/2		159.00	
	Ch:60.00m to 90.00m	1	30.00	(5.30 + 5.80)/2		166.50	
	Ch:90.00m to 120.00m	1	30.00	(5.80 + 5.90)/2		175.50	
	Ch:120.00m to 150.00m	1	30.00	(5.90 + 5.90)/2		177.00	
	Ch:150.00m to 172.10m	1	22.10	(5.90 + 5.30)/2		123.76	
					Present Qty	**4872.56**	**Sqm**
					Qty Paid in 1st And Part Bill	**31425.28**	**Sqm**
					Total Qty	**36297.84**	**Sqm**
					Deduct Qty Paid in 1st And Part Bill	**31425.28**	**Sqm**
					Present Qty In 2nd Bill	**4872.56**	**Sqm**

Contractor

SUCCESS ENGG. TECH PVT. LTD. Bengaluru 560 010 Consultant

Asst. Engineer

Asst. Exec. Engineer,

Name of Work:Comprehensive Development of Roads and Drains At Adhitiya nagara Chikkabettahalli, Jyothinagara Munishamappa Layout and Judicial Layout in Ward no-03 and 04 of Yelahanka Division(package-05)

MEASUREMENT SHEETS

"SECOND AND PART BILL"

Name of Work:Comprehensive Development of Roads and Drains At Adhitiya nagara ikkabettahalli, Jyothinagara Munishamappa Layout and Judicial Layout in Ward no-03 and 04 of Yelahanka Division(package-05)

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
5	KSRRB 300-1. Earth work excavation by manual means in Ordinary Soil soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications								
	Vide Premeasurement page no.					618.92			
					Present Qty	**1651.39**	**Cum**	**230.82**	**381172.92**
10	KSRB 4-1.2 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications								
	Vide Premeasurement page no.					228.92			
					Present Qty	**228.92**	**Cum**	**4701.30**	**1076223.95**
11	Providing and laying in position plain cement concrete of mix M20 withOPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @0.43cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc, complete excluding cost of stell as per MORTH specification NO. 1500, 1700, 2200. Including cost of materials, labour, HOM complete as per specifications.								
	Vide Premeasurement page no.					454.24			
					Present Qty	**454.24**	**Cum**	**7420.17**	**3370570.67**
12	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications.								
	Vide Premeasurement page no.					27.58			
					Present Qty	**27.58**	**Tn**	**76551.29**	**2110975.62**
18	Excavation for road work in all type of soil by mechanical means including cutting loading to tippers trimming bottom and side slopes in accordance with requirment of lines and cross sections and transportation with a lead of 1.00 km and complete as per specification.								
	Vide Premeasurement page no.					2436.28			
					Present Qty	**2436.28**	**Cum**	**68.40**	**166641.47**
19	Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications.								
	Vide Premeasurement page no.					4872.56			
					Present Qty	**4872.56**	**Sqm**	**6.67**	**32499.96**
20	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications.								
	Vide Premeasurement page no.					730.88			
					Present Qty	**730.88**	**Cum**	**2093.67**	**1530229.12**
21	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications.								
	Vide Premeasurement page no.					1120.69			
					Present Qty	**1120.69**	**Cum**	**2100.36**	**2353884.88**

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪ ವಿಭಾಗ

tem No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
23	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 505 of MORTH V revisionusing 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30 Bitumen								
	Vide Premeasurement page no.								
						243.63			
	Present Qty					243.63	**Cum**	6724.88	1638368.22
25	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications.								
	Vide Premeasurement page no.								
						4872.56			
	Present Qty					4872.56	**Sqm**	13.35	65048.64

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bangaluru Consultant

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. Executive Engineer ಬೆಂಗಳೂರು-106

Name of Work:Comprehensive Development of Roads and Drains At Adhitiya gara Chikkabettahalli, Jyothinagara Munishamappa Layout and Judicial Layout in Ward no-03 and 04 of Yelahanka Division(package-05)

Detailed Measurements

asurement Recorded On:

m o	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
3	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting , including form work, cost of alll materials, labour,hire charges machinery,loading,unloading,lead and									
	Jyothinagara									
	2nd Main Rd									
	Ch:0.00m to 30.00m	RHS	1	30.00	0.90		27.00			
	Ch:30.00m to 42.50m	RHS	1	12.50	0.90		11.25			
	Ch:42.50m to 44.90m	RHS	1	2.40	0.90		0.00			
	Ch:44.90m to 46.10m	RHS	1	1.20	0.90		1.08			
	Ch:46.10m to 58.10m	RHS	1	12.00	0.90		0.00			
	Ch:58.10m to 76.70m	RHS	1	18.60	0.90		0.00			
	Ch:76.70m to 95.00m	RHS	1	18.30	0.90		16.47			
	Ch:95.00m to 114.00m	RHS	1	19.00	0.90		17.10			
	Ch:114.00m to 144.00m	RHS	1	30.00	0.90		27.00			
	Ch:144.00m to 154.60m	RHS	1	10.60	0.90		9.54			
	Ch:154.60m to 165.00m	RHS	1	10.40	0.90		9.36			
	Ch:165.00m to 195.00m	RHS	1	30.00	0.90		27.00			
	Ch:195.00m to 201.40m	RHS	1	6.40	0.90		5.76			
	LHS(From Dead End)									
	Ch:0.00m to 30.00m	LHS	1	30.00	0.90		27.00			
	Ch:30.00m to 52.30m	LHS	1	22.30	0.90		20.07			
	Ch:52.30m to 79.40m	LHS	1	27.10	0.90		0.00			
	Ch:79.40m to 88.80m	LHS	1	9.40	0.90		8.46			
	Ch:88.80m to 116.80m	LHS	1	28.00	0.90		25.20			
	Ch:116.80m to 146.80m	LHS	1	30.00	0.90		27.00			
	Ch:146.80m to 176.80m	LHS	1	30.00	0.90		27.00			
	Ch:176.80m to 206.80m	LHS	1	30.00	0.90		27.00			
	Ch:206.80m to 236.80m	LHS	1	30.00	0.90		27.00			
	3rd Main Rd									
	RHS									
	Ch:0.00m to 8.00m	RHS	1	8.00	0.90		7.20			
	Ch:8.00m to 32.00m	RHS	1	24.00	0.90		21.60			
	Ch:32.00m to 40.00m	RHS	1	8.00	0.90		0.00			
	Ch:40.00m to 49.80m	RHS	1	9.80	0.90		8.82			
	Ch:49.80m to 58.80m	RHS	1	9.00	0.90		8.10			
	Ch:58.80m to 61.20m	RHS	1	2.40	0.90		0.00			
	Ch:61.20m to 68.00m	RHS	1	6.80	0.90		0.00			
	Ch:68.00m to 77.30m	RHS	1	9.30	0.90		8.37			

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರ ಕಛೇರಿ ಯಲಹಂಕ ಉಪವಿಭಾಗ ಜ.ಸ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Contractor

Consultant

Asst. Engineer

Asst. Exec. Engineer,

Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Ch:77.30m to 86.70m	RHS	1	9.40	0.90		8.46			
Ch:86.70m to 109.70m	RHS	1	23.00	0.90		20.70			
Ch:109.70m to 114.30m	RHS	1	4.60	0.90		0.00			
Ch:114.30m to 123.60m	RHS	1	9.30	0.90		8.37			
Ch:123.60m to 133.00m	RHS	1	9.40	0.90		8.46			
Ch:133.00m to 140.00m	RHS	1	7.00	0.90		6.30			
LHS(From Dead End)									
Ch:0.00m to 27.20m	LHS	1	27.20	0.90		24.48			
Ch:27.20m to 36.90m	LHS	1	9.70	0.90		0.00			
Ch:36.90m to 48.20m	LHS	1	11.30	0.90		10.17			
Ch:48.20m to 53.80m	LHS	1	5.60	0.90		0.00			
Ch:53.80m to 65.10m	LHS	1	11.30	0.90		10.17			
Upto Culvert									
Ambhabhavani Nagara									
2nd Main Rd									
Ch:0.00m to 12.80m	RHS	1	12.80	0.90		11.52			
Ch:12.80m to 22.40m	RHS	1	9.60	0.90		0.00			
Ch:22.40m to 31.30m	RHS	1	8.90	0.90		8.01			
Ch:31.30m to 40.70m	RHS	1	9.40	0.90		0.00			
Ch:40.70m to 59.00m	RHS	1	18.30	0.90		16.47			
Ch:59.00m to 68.10m**Gap**	RHS	1	9.10						
Ch:68.10m to 77.40m	RHS	1	9.30	0.90		0.00			
Ch:77.40m to 86.90m	RHS	1	9.50	0.90		0.00			
Ch:86.90m to 106.90m	RHS	1	20.00	0.90		18.00			
LHS(From Dead End)									
Ch:0.00m to 18.20m	LHS	1	18.20	0.90		16.38			
Ch:18.20m to 19.40m	LHS	1	1.20	0.90		0.00			
Ch:19.40m to 49.40m	LHS	1	30.00	0.90		27.00			
Ch:49.40m to 59.40m	LHS	1	10.00	0.90		9.00			
Ch:59.40m to 69.10m	LHS	1	9.70	0.90		0.00			
Ch:69.10m to 99.10m	LHS	1	30.00	0.90		27.00			
Ch:99.10m to 103.30m	LHS	1	4.20	0.90		3.78			
Ch:103.30m to 106.40m	LHS	1	3.10	0.90		0.00			
Ch:106.40m to 115.90m	LHS	1	9.50	0.90		8.55			
Rajjev gandhi Nagara									
Ch:0.00m to 30.00m	LHS	1	30.00	0.90		27.00			
Ch:30.00m to 47.40m	LHS	1	17.40	0.90		15.66			
10th Main Rd Adityanagara.									
Ch:0.00m to 30.00m	LHS	1	30.00	0.90		27.00			
Ch:30.00m to 60.00m	LHS	1	30.00	0.90		27.00			
Ch:60.00m to 90.00m	LHS	1	30.00	0.90		27.00			
Ch:90.00m to 120.00m	LHS	1	30.00	0.90		27.00			
Ch:120.00m to 150.00m	LHS	1	30.00	0.90		27.00			
Ch:150.00m to 180.00m	LHS	1	30.00	0.90		27.00			

Mractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 041 Consultant

Asst. Engineer

Asst. Exec. Engineer,

m o	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch:180.00m to 204.50m	LHS	1	24.50	0.90		22.05			
	Ch:204.50m to 234.50m	LHS	1	30.00	0.90		27.00			
	Ch:234.50m to 264.50m	LHS	1	30.00	0.90		27.00			
	Ch:264.50m to 294.50m	LHS	1	30.00	0.90		27.00			
	Ch:294.50m to 299.50m	LHS	1	5.00	0.90		4.50			
						Present Qty	**949.41**	**Sqm**		
						Qty Paid in 1st And Part Bill	**835.47**	**Sqm**		
						Total Qty	**1784.88**	**Sqm**		
						Deduct Qty Paid in 1st And Part Bill	**835.47**	**Sqm**		
						Present Qty In 2nd Bill	**949.41**	**Sqm**	**2452.68**	**2328599.00**

RTC

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಸಹಾಯಕ ಉಪವಿಭಾಗ
ಜೆ.ಜೆ.ಎಂ.ಪಿ. ಕೋಲಾರ-೫೬೩

ntractor

CIUS ENGG TECH PVT LTD. Bangaluru Consultant

Asst. Engineer

Asst. Exec. Engineer,

Name of Work:Comprehensive Development of Roads and Drains At Adhitiya nagara Chikkabettahalli, Jyothinagara Munishamappa Layout and Judicial Layout in Ward no-03 and 04 of Yelahanka Division(package-05)

Detailed Measurements

asurement Recorded On:

n	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete.								
	Culvert Slab								
	3rd Main rd LHS	1	8.40	1.20		10.08			
	10th Main Rd								
		1	5.50	1.20		6.60			
		1	5.40	1.20		6.48			
					Present Qty	**23.16**	**Sqm**	**5686.19**	**131693.00**

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

ntractor

Asst. Engineer

Asst. Exec. Engineer,

Name of Work:Comprehensive Development of Roads and Drains At Adhitiya ngara Chikkabettahalli, Jyothinagara Munishamappa Layout and Judicial Layout in Ward no-03 and 04 of Yelahanka Division(package-05)

Detailed Measurements

easurement Recorded On:

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
6	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete. As per the direction of Engineer incharge.									
	Jyothinagara									
	2nd Main Rd									
	Ch:0.00m to 30.00m	RHS	1	30.00			30.00			
	Ch:30.00m to 42.50m	RHS	1	12.50			12.50			
	Ch:42.50m to 44.90m	RHS	1	2.40			2.40			
	Ch:44.90m to 46.10m	RHS	1	1.20			1.20			
	Ch:46.10m to 58.10m	RHS	1	12.00			12.00			
	Ch:58.10m to 76.70m	RHS	1	18.60			18.60			
	Ch:76.70m to 95.00m	RHS	1	18.30			18.30			
	Ch:95.00m to 114.00m	RHS	1	19.00			19.00			
	Ch:114.00m to 144.00m	RHS	1	30.00			30.00			
	Ch:144.00m to 154.60m	RHS	1	10.60			10.60			
	Ch:154.60m to 165.00m	RHS	1	10.40			10.40			
	Ch:165.00m to 195.00m	RHS	1	30.00			30.00			
	Ch:195.00m to 201.40m	RHS	1	6.40			6.40			
	3rd Main Rd									
	RHS									
	Ch:0.00m to 8.00m	RHS	1	8.00			8.00			
	Ch:8.00m to 32.00m	RHS	1	24.00			24.00			
	Ch:32.00m to 40.00m	RHS	1	8.00			8.00			
	Ch:40.00m to 49.80m	RHS	1	9.80			9.80			
	Ch:49.80m to 58.80m	RHS	1	9.00			9.00			
	Ch:58.80m to 61.20m	RHS	1	2.40			2.40			
	Ch:61.20m to 68.00m	RHS	1	6.80			6.80			
	Ch:68.00m to 77.30m	RHS	1	9.30			9.30			
	Ch:77.30m to 86.70m	RHS	1	9.40			9.40			
	Ch:86.70m to 109.70m	RHS	1	23.00			23.00			
	Ch:109.70m to 114.30m	RHS	1	4.60			4.60			
	Ch:114.30m to 123.60m	RHS	1	9.30			9.30			
	Ch:123.60m to 133.00m	RHS	1	9.40			9.40			
	Ch:133.00m to 140.00m	RHS	1	7.00			7.00			
	LHS(From Dead End)									

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

ntractor

Consultant

Asst. Engineer

Asst. Exec. Engineer,

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	10th Cross Rd(Left Side)									
	Ch:0.00m to 30.00m	RHS	1	30.00			30.00			
	Ch:30.00m to 60.00m	RHS	1	30.00			30.00			
	Ch:60.00m to 63.20m	RHS	1	3.20			3.20			
	Ch:0.00m to 30.00m	LHS	1	30.00			30.00			
	Ch:30.00m to 48.00m	LHS	1	18.00			18.00			
	10th Cross Rd(Right Side)									
	Ch:0.00m to 30.00m	RHS	1	30.00			30.00			
	Ch:30.00m to 50.00m	RHS	1	20.00			20.00			
	12th Cross Rd									
	Ch:0.00m to 30.00m	RHS	1	30.00			30.00			
	Ch:30.00m to 60.00m	RHS	1	30.00			30.00			
	Ch:60.00m to 89.40m	RHS	1	29.40			29.40			
	Ch:0.00m to 30.00m	LHS	1	30.00			30.00			
	Ch:30.00m to 60.00m	LHS	1	30.00			30.00			
	Ch:60.00m to 64.00m	LHS	1	4.00			4.00			
							1301.90	**M**		
						Present Qty	**2893.00**	**Nos**		
						Qty Paid in 1st And Part Bill	**2249.00**	**Nos**		
						Total Qty	**5142.00**	**Nos**		
						Deduct Qty Paid in 1st And Part Bill	**2249.00**	**Nos**		
						Present Qty In 2nd Bill	**2893.00**	**Nos**	**453.89**	**1313103.77**

C&E

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ ಉಪವಿಭಾಗ,
ಕ.ಪ.ಎಂ.ಪ ಬೆಂಗಳೂರು-106

Contractor

SOCIUS ENGG. TECH PVT. LTD. Consultant Bangaluru

Asst. Engineer

Asst. Exec. Engineer,

Name of Work:Comprehensive Development of Roads and Drains At Adhitiya nagara Chikkabettahalli, Jyothinagara Munishamappa Layout and Judicial Layout in Ward no-03 and 04 of Yelahanka Division(package-05)

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
17	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per									
	Jyothinagara									
	2nd Main Rd									
	Ch:0.00m to 30.00m	RHS	1	30.00		0.30	9.00			
	Ch:30.00m to 42.50m	RHS	1	12.50		0.30	3.75			
	Ch:42.50m to 44.90m	RHS	1	2.40		0.30	0.72			
	Ch:44.90m to 46.10m	RHS	1	1.20		0.30	0.36			
	Ch:46.10m to 58.10m	RHS	1	12.00		0.30	3.60			
	Ch:58.10m to 76.70m	RHS	1	18.60		0.30	5.58			
	Ch:76.70m to 95.00m	RHS	1	18.30		0.30	5.49			
	Ch:95.00m to 114.00m	RHS	1	19.00		0.30	5.70			
	Ch:114.00m to 144.00m	RHS	1	30.00		0.30	9.00			
	Ch:144.00m to 154.60m	RHS	1	10.60		0.30	3.18			
	Ch:154.60m to 165.00m	RHS	1	10.40		0.30	3.12			
	Ch:165.00m to 195.00m	RHS	1	30.00		0.30	9.00			
	Ch:195.00m to 201.40m	RHS	1	6.40		0.30	1.92			
	3rd Main Rd									
	RHS									
	Ch:0.00m to 8.00m	RHS	1	8.00		0.30	2.40			
	Ch:8.00m to 32.00m	RHS	1	24.00		0.30	7.20			
	Ch:32.00m to 40.00m	RHS	1	8.00		0.30	2.40			
	Ch:40.00m to 49.80m	RHS	1	9.80		0.30	2.94			
	Ch:49.80m to 58.80m	RHS	1	9.00		0.30	2.70			
	Ch:58.80m to 61.20m	RHS	1	2.40		0.30	0.72			
	Ch:61.20m to 68.00m	RHS	1	6.80		0.30	2.04			
	Ch:68.00m to 77.30m	RHS	1	9.30		0.30	2.79			
	Ch:77.30m to 86.70m	RHS	1	9.40		0.30	2.82			
	Ch:86.70m to 109.70m	RHS	1	23.00		0.30	6.90			
	Ch:109.70m to 114.30m	RHS	1	4.60		0.30	1.38			
	Ch:114.30m to 123.60m	RHS	1	9.30		0.30	2.79			
	Ch:123.60m to 133.00m	RHS	1	9.40		0.30	2.82			
	Ch:133.00m to 140.00m	RHS	1	7.00		0.30	2.10			
	LHS(From Dead End)									
	Ch:0.00m to 27.20m	LHS	1	27.20		0.30	8.16			
	Ch:27.20m to 36.90m	LHS	1	9.70		0.30	2.91			
	Ch:36.90m to 48.20m	LHS	1	11.30		0.30	3.39			
	Ch:48.20m to 53.80m	LHS	1	5.60		0.30	1.68			

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru

Asst. Engineer

Asst. Exec. Engineer,

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch:120.00m to 150.00m	LHS	1	30.00		0.30	9.00			
	Ch:150.00m to 165.00m	LHS	1	15.00		0.30	4.50			
	Ch:0.00m to 30.00m	RHS	1	30.00		0.30	9.00			
	Ch:30.00m to 60.00m	RHS	1	30.00		0.30	9.00			
	Ch:60.00m to 90.00m	RHS	1	30.00		0.30	9.00			
	Ch:90.00m to 120.00m	RHS	1	30.00		0.30	9.00			
	Ch:120.00m to 150.00m	RHS	1	30.00		0.30	9.00			
	Ch:150.00m to 164.00m	RHS	1	14.00		0.30	4.20			
						Present Qty	**388.83**	**Sqm**		
						Qty Paid in 1st And Part Bill	**69.16**	**Sqm**		
						Total Qty	**457.99**	**Sqm**		
						Deduct Qty Paid in 1st And Part Bill	**69.16**	**Sqm**		
						Present Qty In 2nd Bill	**388.83**	**Sqm**	**89.00**	**34605.87**

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Asst. Engineer

Asst. Exec. Engineer,

Name of Work : Comprehensive Development of Roads and Drains At Adtiya Nagara Chikbettahalli , Jyothinagara Munishamappa Layout and Judicial Layout in Ward no-03 and 04 of Yelahanka Division(Package-05)

Detailed Measurements

Measurement Recorded On: 6.02.2022

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
26	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-53-2015, using 40-60 TPH capacity HMP with								
	Asphalt Road								
	Jyothi Nagara								
	2nd Main Rd								
	Ch:0.00m to 30.00m	1	30.00	(5.40 + 5.40)/2	0.03	4.86			
	Ch:30.00m to 60.00m	1	30.00	(5.40 + 5.60)/2	0.03	4.95			
	Ch:60.00m to 90.00m	1	30.00	(5.60 + 5.30)/2	0.03	4.91			
	Ch:90.00m to 120.00m	1	30.00	(5.30 + 5.00)/2	0.03	4.64			
	Ch:120.00m to 150.00m	1	30.00	(5.00 + 5.40)/2	0.03	4.68			
	Continued								
	Ch:150.00m to 164.50m	1	14.50	(6.70 + 6.15)/2	0.03	2.79			
	Continued								
	Ch:164.50m to 194.50m	1	30.00	(5.40 + 5.50)/2	0.03	4.91			
	Ch:194.50m to 224.50m	1	30.00	(5.50 + 5.30)/2	0.03	4.86			
	Ch:224.50m to 254.50m	1	30.00	(5.30 + 5.30)/2	0.03	4.77			
	Ch:254.50m to 284.50m	1	30.00	(5.30 + 5.60)/2	0.03	4.91			
	Ch:284.50m to 314.50m	1	30.00	(5.60 + 5.80)/2	0.03	5.13			
	Ch:314.50m to 317.50m	1	3.00	(5.80 + 5.75)/2	0.03	0.52			
	3rd Main Rd From End								
	Ch:0.00m to 30.00m	1	30.00	(7.10 + 6.70)/2	0.03	6.21			
	Ch:30.00m to 60.00m	1	30.00	(6.70 + 6.50)/2	0.03	5.94			

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru Consultant 560 010

Asst. Engineer

Asst. Exec. Engineer,

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch:60.00m to 90.00m	1	30.00	(6.50 + 6.35)/2	0.03	5.78			
	Ch:90.00m to 120.00m	1	30.00	(6.35 + 6.60)/2	0.03	5.83			
	Ch:120.00m to 131.00m	1	11.00	(6.60 + 6.90)/2	0.03	2.23			
	Continued								
	Ch:131.00m to 140.00m	1	9.00	(6.00 + 6.00)/2	0.03	1.62			
	Continued								
	Ch:140.00m to 170.00m	1	30.00	(6.70 + 5.30)/2	0.03	5.40			
	Ch:170.00m to 200.00m	1	30.00	(5.30 + 5.70)/2	0.03	4.95			
	Ch:200.00m to 230.00m	1	30.00	(5.70 + 5.50)/2	0.03	5.04			
	Ch:230.00m to 260.00m	1	30.00	(5.50 + 5.30)/2	0.03	4.86			
	Ch:260.00m to 290.00m	1	30.00	(5.30 + 4.80)/2	0.03	4.55			
	Ch:290.00m to 320.00m	1	30.00	(4.80 + 5.40)/2	0.03	4.59			
	Ch:320.00m to 338.50m	1	18.50	(5.40 + 5.00)/2	0.03	2.89			
	Sri Vaikantadhaman House Rd From End								
	Ch:0.00m to 30.00m	1	30.00	(5.20 + 5.60)/2	0.03	4.86			
	Ch:30.00m to 33.10m	1	3.10	(5.60 + 5.60)/2	0.03	0.52			
	Ambabhavani Nagara 3rd Main Rd								
	Ch:0.00m to 30.00m	1	30.00	(5.70 + 5.30)/2	0.03	4.95			
	Ch:30.00m to 60.00m	1	30.00	(5.30 + 5.30)/2	0.03	4.77			
	Ch:60.00m to 90.00m	1	30.00	(5.30 + 5.80)/2	0.03	5.00			
	Ch:90.00m to 120.00m	1	30.00	(5.80 + 5.90)/2	0.03	5.27			
	Ch:120.00m to 150.00m	1	30.00	(5.90 + 5.90)/2	0.03	5.31			
	Ch:150.00m to 172.10m	1	22.10	(5.90 + 5.30)/2	0.03	3.71			
					Present Qty	**146.18**	**Cum**		
					Qty Paid in 1st And Part Bill	**1257.01**	**Cum**		

30/3/2022

30/3/2022

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಕ.ಸ.ಬಂ.ಪ. ಬೆಂಗಳೂರು-106

Contractor

SOCIUS ENGG TECH PVT LTD
Bengaluru
560 040
Consultant

Asst. Engineer

Asst. Exec. Engineer,

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
					Total Qty	**1403.19**	**Cum**		
					Deduct Qty Paid in 1st And Part Bill	**1257.01**	**Cum**		
					Present Qty In 2nd Bill	**146.18**	**Cum**	**7719.43**	**1128401.00**

Contractor

Consultant

Asst. Engineer

Asst. Exec. Engineer

Name of Work : Comprehensive Development of Roads and Drains At Adtiya Nagara Chikbettahalli , Jyothinagara Munishamappa Layout and Judicial Layout in Ward no-03 and 04 of Yelahanka Division(Package-05)

Detailed Measurements

Measurement Recorded On: 21.02.2022.

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
27	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications.								
	Asphalt Road								
	Jyothi Nagara								
	2nd Main Rd								
	Ch:0.00m to 30.00m	2	30.00	0.10		6.00			
	Ch:30.00m to 60.00m	2	30.00	0.10		6.00			
	Ch:60.00m to 90.00m	2	30.00	0.10		6.00			
	Ch:90.00m to 120.00m	2	30.00	0.10		6.00			
	Ch:120.00m to 150.00m	2	30.00	0.10		6.00			
	Continued								
	Ch:150.00m to 164.50m	2	14.50	0.10		2.90			
	Continued								
	Ch:164.50m to 194.50m	2	30.00	0.10		6.00			
	Ch:194.50m to 224.50m	2	30.00	0.10		6.00			
	Ch:224.50m to 254.50m	2	30.00	0.10		6.00			
	Ch:254.50m to 284.50m	2	30.00	0.10		6.00			
	Ch:284.50m to 314.50m	2	30.00	0.10		6.00			
	Ch:314.50m to 317.50m	2	3.00	0.10		0.60			
	3rd Main Rd From End								
	Ch:0.00m to 30.00m	2	30.00	0.10		6.00			
	Ch:30.00m to 60.00m	2	30.00	0.10		6.00			
	Ch:60.00m to 90.00m	2	30.00	0.10		6.00			
	Ch:90.00m to 120.00m	2	30.00	0.10		6.00			
	Ch:120.00m to 131.00m	2	11.00	0.10		2.20			
	Continued								
	Ch:131.00m to 140.00m	2	9.00	0.10		1.80			
	Continued								
	Ch:140.00m to 170.00m	2	30.00	0.10		6.00			
	Ch:170.00m to 200.00m	2	30.00	0.10		6.00			
	Ch:200.00m to 230.00m	2	30.00	0.10		6.00			
	Ch:230.00m to 260.00m	2	30.00	0.10		6.00			
	Ch:260.00m to 290.00m	2	30.00	0.10		6.00			
	Ch:290.00m to 320.00m	2	30.00	0.10		6.00			
	Ch:320.00m to 338.50m	2	18.50	0.10		3.70			

CRF

Contractor Consultant Asst. Engineer Asst. Exec. Enginee

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Sri Vaikantadhaman House Rd From End								
	Ch:0.00m to 30.00m	2	30.00	0.10		6.00			
	Ch:30.00m to 33.10m	2	3.10	0.10		0.62			
	Ambabhavani Nagara								
	3rd Main Rd								
	Ch:0.00m to 30.00m	2	30.00	0.10		6.00			
	Ch:30.00m to 60.00m	2	30.00	0.10		6.00			
	Ch:60.00m to 90.00m	2	30.00	0.10		6.00			
	Ch:90.00m to 120.00m	2	30.00	0.10		6.00			
	Ch:120.00m to 150.00m	2	30.00	0.10		6.00			
	Ch:150.00m to 172.10m	2	22.10	0.10		4.42			
	Present Qty					**172.24**	**Sqm**		
	Qty Paid in 1st And Part Bill					**739.90**	**Sqm**		
	Total Qty					**912.14**	**Sqm**		
	Deduct Qty Paid in 1st And Part Bill					**739.90**	**Sqm**		
	Present Qty In 2nd Bill					**172.24**	**Sqm**	**477.25**	**82202.00**
					Total				**17744165.64**
					GST 12%				**2129299.88**
					Grand Total				**19873465.52**

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru

Asst. Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-064

Asst. Executive Engineer,